NC/QC/YPD/2020-21/SP/W3-2-1-S1 Date: 08-02-2021

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 and 12 mm **TMT Steel.**

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

TABLE – 1

	Details	For 10 mm		For 12 mm	
		Test Results	Min Req. as per IS 1786-2008	**Test Results**	Min Req. as per IS 1786-2008
	Observed diameter of bar	**10.0 mm**	10.0 mm	**12.0 mm**	12.0 mm
	Observed Wt/m Length, **Kg/m**	**0.623**	0.567	**0.893**	0.834
	Proof stress/Yield stress, fy , **N/mm²**	**560.0**	500.0	**556.0**	500.0
4	Bend/ Re bend Test	**Ok**	---	**Ok**	---
5	Percentage of Elongation, %	**19.80**	12.00	**20.40**	12.00
6	Ultimate Tensile Strength **N/mm²**	**648.0**	545.0	**645.0**	545.0

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Best County II, Main Road, LHS from End.

AE Assistant Executive Engineer Yelahanka Project Division BBMP, Bangalore - 92

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB1

Date: 22-02-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

AE

Asst. Executive Engineer
Yelahanka Project Division
BBMP, Yelahanka Zone
Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-02-21	22-02-21	07	22500	370	16.44	**16.67**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	375	16.67	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout,5th Cross Road, RHS from End.

NEWZEN CONSULTANTS * Banga

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB2 Date: 25-02-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Received
Asst. Executive Engineer
Yelahanka Project Division
BBMP, Bangalore - 5

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-02-21	25-02-21	07	22500	380	16.89	**16.81**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	385	17.11	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Vinayaka Temple Road, LHS from Temple.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB3

Date: 27-02-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-02-21	27-02-21	07	22500	360	16.00	**16.07**
	002	"	"	"	"	355	15.78	
	003	"	"	"	"	370	16.44	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout,2nd Cross Road, LHS from Main.

NEWZEN CONSULTANTS BANGALORE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB4 Date: 03-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

Assistant Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	24-02-21	03-03-21	07	22500	365	16.22	**16.15**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	355	15.78	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Hanumayya layout,3rd Cross Road, RHS from Main.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB5 Date: 06-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

AE

Asst. Executive Engineer
Yelahanka Division
BBMP, Bangalore -92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-02-21	06-03-21	07	22500	375	16.67	**16.74**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	370	16.44	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout, 11th Cross Road, LHS.

NEWZEN CONSULTANTS ★ Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB6

Date: 09-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

AE received

Asst. Executive Engineer
Yelahanka Project Division
BBMP, Bangalore - 92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	02-03-21	09-03-21	07	22500	380	16.89	**16.89**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	390	17.33	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout, 10th Cross Road, LHS.

NEWZEN CONSULTANTS * Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

Date: 12-03-2021

NC/QC/YPD/2020-21/SP/W3-2-1-CB7

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

AE received,

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	05-03-21	12-03-21	07	22500	385	17.11	**16.59**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	365	16.22	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout, 9th Cross Road, LHS.

NEWZEN CONSULTANT * Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB8 Date: 15-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-03-21	15-03-21	07	22500	370	16.44	**16.22**
	002	"	"	"	"	365	16.22	
	003	"	"	"	"	360	16.00	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout, 8th Cross Road, LHS.

NEWZEN CONSULTANT * Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB9

Date: 24-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

AE

Assistant Executive Engineer
Yelahanka Project Division
Yelahanka Zone
BBMP, Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	17-03-21	24-03-21	07	22500	365	16.22	16.30
	002	"	"	"	"	360	16.00	
	003	"	"	"	"	375	16.67	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout, 7th Cross Road, LHS.

NEWZEN CONSULTANTS * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB10 Date: 26-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 64

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	19-03-21	26-03-21	07	22500	370	16.44	**16.52**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	365	16.22	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Hanumayya layout, 6th Cross Road, LHS from Main Rd.

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB11 Date: 29-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

AE
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	22-03-21	29-03-21	07	22500	365	16.22	**16.30**
	002	"	"	"	"	360	16.00	
	003	"	"	"	"	375	16.67	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Near Vidyanikethan School Rd, 1st Cross Road, LHS.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB12

Date: 31-03-2021

I. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

AE
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	24-03-21	31-03-21	07	22500	370	16.44	**16.22**
	002	"	"	"	"	365	16.22	
	003	"	"	"	"	360	16.00	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Santhos Nagara, 4th Cross Road, LHS from Main Rd.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB13

Date: 15-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 64

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-04-21	15-04-21	07	22500	385	17.11	**16.59**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	365	16.22	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Best County Main Rd, Main Road, LHS from End.

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB14 Date: 19-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

AE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	12-04-21	19-04-21	07	22500	380	16.89	**16.89**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	390	17.33	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Vijaya Bank Layout , Main Road, LHS from Main Rd.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB15 Date: 23-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	16-04-21	23-04-21	07	22500	375	16.67	**16.74**
	002	"	"	"	"	385	17.11	
	003	"	"	"	"	370	16.44	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Vijaya Bank Layout , Main Road, RHS from End.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB16 Date: 26-04-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

Asst. Executive Engineer Yelahanka Project Division BBMP, Bangalore - 92

TABLE 1.1

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	19-04-21	26-04-21	07	22500	370	16.44	**16.67**
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	375	16.67	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Vijaya Bank Layout , 4th Cross Road, LHS.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/YPD/2020-21/SP/W3-2-1-CB1A

Date: 15-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

Asst. Executive Engineer
Yelahanka Project Division
BBMP, Bangalore - 92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE II:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	15-02-21	15-03-21	28	22500	505	22.44	**22.81**
	002	"	"	"	"	520	23.11	
	003	"	"	"	"	515	22.89	

The result of the materials tested meets the standards and hence can be used for the work.
Sample Collected Site : Hanumayya layout,5th Cross Road, RHS from End.

NEWZEN CONSULTANT * Bangalore *

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NCC/CT/PH/2020-21/SP/W3-2-1-CR2A

Date: 18-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

(Proj*): Improvements to roads and drains at Doddabommahalli Layout, Rayeranagara, Chikkabommahalli Surrounding area, Anandnagara surrounding area, China Layout, Pulakeshinagar Layout, Subhasnagar Surrounding area, Basavaleshwaranagara, Anandnagara Colony, Pansy road Attur Colony and Hukenagara Village Colony in Ward No.01 Attur.)

Ref: Material testing PMC/20-21.

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specified Cube : 150 X 150 X 150mm

Grade of Concrete : M_{30}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	18-02-21	18-03-21	28	22500	315	33.80	33.80
	002	"	"	"	"	308	33.33	
	003	"	"	"	"	310	33.60	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Vinayaka Temple Road, 1.1/8 from Temple.

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056, CELL NO: +91 [illegible], 080 [illegible]
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NC/QC/YPD/2020-21/SP/W3-2-1-CB3A

Date: 20-03-2021

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads and drains at Doddabettahalli Layout, Rajeevanagara, Chikkabettahalli Surrounding area, Ananthapura surrounding area, Chitra Layout, Pulakeshinagar Layout, Jothinagar Surrounding area, Basavalingappanagara, Ananthapura Colony, Tanary road Attur Colony and Halenagara Village Colony in Ward No.03 Attur.}

Ref.: Material testing/PMC/20-21,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. Mohan Kumar S R, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

AE
Asst. Executive Engr.
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	20-02-21	20-03-21	28	22500	515	22.89	**22.52**
	002	"	"	"	"	495	22.00	
	003	"	"	"	"	510	22.67	

The result of the materials tested meets the standards and hence can be used for the work.

Sample Collected Site : Hanumayya layout,2nd Cross Road, LHS from Main.

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner